



Initial year Project name	Budgets and Funding Sources											Remarks	Measure A		
	Total Project cost	Measure A Revision Remarks	Capital Outlay	SM 50% match	Haz Mat	Grant	Other	Measure A					Spent to date	Balance	% Complete
								CO	SM 50 % Match	Allocation	Total				
303 CEQA / Master Planning	\$ 320,000		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 320,000	\$ 320,000		\$ 335,548.81	\$ (15,548.81)	104.9%
312 Tech Arts Modernization	\$ 5,873,151		\$ 4,430,000	\$ -	\$ -	\$ -	\$ -	\$ 1,105,000	\$ -	\$ 338,151	\$ 1,443,151	Project Closeout	\$ 1,120,400.28	\$ 322,750.72	77.6%
315 Technology upgrade	\$ 4,150,000		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,150,000	\$ 4,150,000		\$ 3,926,360.00	\$ 223,640.00	94.6%
335 Dorm Parking	\$ 200,000		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 200,000	\$ 200,000		\$ -	\$ 200,000.00	0.0%
340 Land Acquisition 3	\$ 200,000		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 200,000	\$ 200,000		\$ 2,500.00	\$ 197,500.00	1.3%
341 TIL Center	\$ 13,366,894		\$ 10,541,000	\$ -	\$ -	\$ 2,100,000	\$ -	\$ 536,000	\$ -	\$ 189,894	\$ 725,894	Construction	\$ 647,146.65	\$ 78,747.35	89.2%
344 Field Sports / maintenance	\$ 12,837,075		\$ 12,037,074	\$ -	\$ -	\$ -	\$ -	\$ 665,000	\$ -	\$ 135,000	\$ 800,000		\$ -	\$ 800,000.00	0.0%
345 Vocational Center	\$ 23,296,000		\$ 20,992,000	\$ -	\$ -	\$ -	\$ -	\$ 2,304,001	\$ -	\$ -	\$ 2,304,001	FPP Approved	\$ 22,798.43	\$ 2,281,202.57	1.0%
348 Dorm Renovation	\$ 1,950,350		\$ -	\$ 100,000	\$ 200,000	\$ -	\$ 282,000	\$ -	\$ 100,000	\$ 1,268,350	\$ 1,368,350	Prelim Plans	\$ 183,926.05	\$ 1,184,423.95	13.4%
350 Campus Center Modernization	\$ 11,038,319		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,038,318	\$ 11,038,318	Working Drawings	\$ 189,502.50	\$ 10,848,815.50	1.7%
356 Gymnasium Repairs/Modernization	\$ 20,613,003		\$ 19,131,000	\$ -	\$ -	\$ -	\$ 832,003	\$ 600,000	\$ -	\$ 50,000	\$ 650,000		\$ -	\$ 650,000.00	0.0%
359 Energy / Solar	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		\$ -	\$ -	0.0%
										Contingency Closed/ Spent	\$ -		\$ -	\$ -	0.0%
											\$ 25,115,836		\$ -	\$ -	
											\$ 48,315,550				
<b>Completed</b>															
301 Community Technology Center (RFE)	\$ 19,226,624		\$ 7,350,000	\$ -	\$ 350,000	\$ 275,000	\$ -	\$ 816,000	\$ -	\$ 10,435,624	\$ 11,251,624		\$ 11,339,946.90	\$ (88,322.90)	100.8%
308 Science Modernization	\$ 5,060,414		\$ 2,741,000	\$ -	\$ -	\$ -	\$ -	\$ 772,000	\$ -	\$ 1,547,414	\$ 2,319,414		\$ 2,385,921.89	\$ (66,507.89)	102.9%
309 Child Development Center	\$ 4,159,800		\$ 2,722,000	\$ -	\$ -	\$ 266,800	\$ -	\$ 1,171,000	\$ -	\$ -	\$ 1,171,000		\$ 895,823.40	\$ 275,176.60	76.5%
314 Swing space	\$ 1,112,336		\$ -	\$ 124,536	\$ -	\$ -	\$ -	\$ -	\$ 124,536	\$ 863,264	\$ 987,800		\$ 863,264.88	\$ 124,535.04	87.4%
316 Utility/circulation infrastructure Ph. 1	\$ 166,682		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 166,682	\$ 166,682		\$ 166,682.25	\$ -	100.0%
317 CDC parking development	\$ 222,213		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 222,213	\$ 222,213		\$ -	\$ 222,213.00	0.0%
318 Maintenance / Operations Facility	\$ 3,218,006		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,218,006	\$ 3,218,006		\$ 3,129,537.93	\$ 88,468.07	97.3%
319 Land Acquisition 1	\$ 127,415		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 127,415	\$ 127,415		\$ 127,415.48	\$ -	100.0%
330 Campus Parking maintenance Ph.1	\$ 200,000		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 200,000	\$ 200,000		\$ 17,151.35	\$ 182,848.65	8.6%
331 Main Plant development	\$ 1,802,039		\$ -	\$ 575,000	\$ -	\$ -	\$ -	\$ -	\$ 575,000	\$ 652,039	\$ 1,227,039		\$ 1,442,581.70	\$ (215,542.70)	117.6%
332 Utility/circulation infrastructure Ph. 2	\$ 20,500		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20,500	\$ 20,500		\$ 22,186.46	\$ (1,686.46)	108.2%
333 Land Acquisition 2	\$ 250,000		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 250,000	\$ 250,000		\$ 378,864.19	\$ (128,864.19)	151.5%
334 Swing Space Ph. 2	\$ 2,250,000		\$ -	\$ -	\$ -	\$ -	\$ 150,000	\$ -	\$ -	\$ 2,100,000	\$ 2,100,000		\$ 2,380,279.12	\$ (280,279.12)	113.3%
343 Campus Parking maintenance Ph.2	\$ 400,000		\$ -	\$ 50,000	\$ -	\$ -	\$ -	\$ -	\$ 50,000	\$ 300,000	\$ 350,000		\$ -	\$ 350,000.00	0.0%
346 Sandy Creek Beautification	\$ 1,100,000		\$ -	\$ 50,000	\$ -	\$ 975,000	\$ -	\$ -	\$ -	\$ 25,000	\$ 75,000		\$ -	\$ 75,000.00	0.0%
347 Campus landscape / courtyard	\$ 1,500,000		\$ -	\$ 125,000	\$ -	\$ -	\$ -	\$ -	\$ 125,000	\$ 1,250,000	\$ 1,375,000		\$ 1,966,180.07	\$ (591,180.07)	143.0%
349 Campus Parking maintenance Ph.3	\$ 400,000		\$ -	\$ 100,000	\$ -	\$ -	\$ -	\$ -	\$ 100,000	\$ 200,000	\$ 300,000		\$ -	\$ 300,000.00	0.0%
											\$ (245,858)	Reallocated			
<b>Closed Projects</b>															
352 Field House	\$ 2,500,000		\$ 1,000,000	\$ 100,000	\$ -	\$ 1,000,000	\$ 400,000	\$ -	\$ -	\$ -	\$ -		\$ -	\$ -	0.0%
353 Utility/circulation infrastructure Ph. 6	\$ 500,000		\$ -	\$ 250,000	\$ -	\$ -	\$ 250,000	\$ -	\$ -	\$ -	\$ -		\$ -	\$ -	0.0%
354 Student Services	\$ 5,509,142		\$ 2,900,000	\$ 100,000	\$ -	\$ -	\$ 2,509,142	\$ -	\$ -	\$ -	\$ -		\$ -	\$ -	0.0%
355 Utility/circulation infrastructure Ph. 7	\$ 500,000		\$ -	\$ 251,100	\$ -	\$ -	\$ 251,100	\$ -	\$ -	\$ -	\$ -		\$ -	\$ -	0.0%
357 Utility/circulation infrastructure Ph. 8	\$ 500,000		\$ -	\$ 200,000	\$ -	\$ -	\$ 300,000	\$ -	\$ -	\$ -	\$ -		\$ -	\$ -	0.0%
358 CDC expansion	\$ 4,500,000		\$ 2,500,000	\$ -	\$ -	\$ 1,500,000	\$ 500,000	\$ -	\$ -	\$ -	\$ -		\$ -	\$ -	0.0%
359 Utility/circulation infrastructure Ph. 9	\$ 500,000		\$ -	\$ 250,000	\$ -	\$ -	\$ 250,000	\$ -	\$ -	\$ -	\$ -		\$ -	\$ -	0.0%
360 Horticulture	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -		\$ -	\$ -	0.0%
<b>Total Closed Projects</b>	\$ 41,216,029		\$ 12,813,000	\$ 1,024,536	\$ 350,000	\$ 1,516,800	\$ 150,000	\$ 2,759,000	\$ 1,024,536	\$ 21,578,158	\$ 25,115,835		\$ 25,115,836	\$ 245,858	
<b>Totals</b>	\$ 135,060,820		\$ 79,944,074	\$ 1,124,536	\$ 550,000	\$ 3,616,800	\$ 1,264,003	\$ 7,969,001	\$ 1,124,536	\$ 39,467,871	\$ 48,315,549		\$ 31,544,018.34	\$ 17,017,389.31	65.3%
<b>Percent</b>	100.0%		59.19%	0.83%	0.41%	2.68%	0.94%	5.90%	0.83%	29.22%	35.77%				